

EXHIBIT 01 77 00-11, EMERGENCY POWER REQUIREMENTS  
FSQA PRE-SUBSTANTIAL VERIFICATION CHECKLIST

---

PROJECT NAME: \_\_\_\_\_

BUILDING #: \_\_\_\_\_

DATE: \_\_\_\_\_

**PRE-SUBSTANTIAL COMPLETION**

YES	NO	N/A	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	O&M Manuals Provided
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Code Compliance
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	All Commissioning Checklists successfully completed and documentation forwarded
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Load Tests Completed
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Generator Tank Fueled
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Successful Transfer Achieved
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Pre-start up of Equipment
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Spare Parts and Keys Provided
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Specified Operator Training Completed
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Systems Demonstrated to Owner Personnel
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	All Commissioning Functional Testing successfully completed with FSQA witnessing and documented. (If not state which test(s) are in-complete and reason.)
			•
			•
			•
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	System is Fully Operational
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

NOTE: Upon receipt of affirmative response on all applicable items used above, FSQA will recommend acceptance of Substantial Completion certification.